

# PROJECT STATUS QUARTERLY REPORT FORM FOR STP, CMAQ, and TEA FUNDING

(Due to SANBAG by the 15th of January, April, July, and October until project completion)

Logged 5/2/13  
BT

**General Project Information:**

Reporting Agency Name: City of Needles

Date: 15-Apr-13  
Contract Number: 20112007

Project Description: I-40/Needles Connector Project

**Project Status:** (Complete entire section with expected or actual)

	Begin Date (mm/dd/yyyy)	End Date (mm/dd/yyyy)	Obligation Amount (STP/CMAQ/TEA only)	Has Request for Authorization been submitted to Caltrans? (if obligation for this phase) (Yes/No)
Preliminary Engineering:	2008	Nov. 2012	\$1,300,000	yes / authorized in 2005
Type of Environmental Document:	NEPA CE / CEQA CE			
Final Design:	Nov. 2012	Mar. 2013	\$833,000	yes / authorized in 2005
ROW:	Jun. 2013	Nov. 2013	\$600,000	yes / submitted 04/10/2013
Construction:	Dec. 2013	Dec. 2014	\$2,788,000	no

**Comments:**

- NEPA / CEQA Environmental Clearance completed March 7, 2013
- The Request for Authorization to proceed with the ROW Phase was submitted to Caltrans the week following Environmental Clearance on March 13, 2013. We expect approval of the Authorization by mid-June.
- The City is poised to begin ROW acquisition process as soon as we have received the Caltrans Authorization.