

PROJECT STATUS QUARTERLY REPORT FORM FOR STP, CMAQ, and TEA FUNDING

(Due to SANBAG by the 15th of January, April, July, and October until project completion)

General Project Information:

Date: 10/15/2013

Reporting Agency Name: City of Hesperia

Contract Number: _____

Project Description: Expand existing Park and Ride facility at Joshua Street and Highway 395.

Project Status (Complete entire section with expected or actual)

	Begin Date (mm/dd/yyyy)	End Date (mm/dd/yyyy)	Obligation Amount (STP/CMAQ/TEA <u>only</u>)	Has Request for Authorization been submitted to Caltrans? (if obligation for this phase) (Yes/No)
Preliminary Engineering:	<u>01/01/2012</u>	<u>10/01/2013</u>	_____	<u>N/A</u>
Type of Environmental Document:	<u>Preliminary Environmental Study (PES)</u>			
Final Design:	<u>02/01/2012</u>	<u>12/22/2013</u>	<u>\$ -</u>	<u>N/A</u>
ROW:	_____	_____	_____	<u>N/A</u>
Construction:	<u>01/01/2014</u>	<u>06/01/2014</u>	<u>\$ 508,000</u>	<u>No</u>

Comments

Preliminary Environmental Study (PES) to be submitted to CALTRANS in March, 2013. All Preliminary Engineering and Final Design will be backed by local matching funds. All work (entire project) falls within existing CALTRANS Right of Way.