Logged 1/14/13
BT

PROJECT STATUS QUARTERLY REPORT FORM FOR STP, CMAQ, and TEA FUNDING

(Due to SANBAG by the 15th of January, April, July, and October until project completion)

General Project Information:

Date: 01/14/2013

Reporting Agency Name: City of Colton

Contract Number: 00-102

Project Description: Washington Street/Reche Canyon Road/Hunts Lane Mitigation Project

Project Status: (Complete entire section with expected or actual)

	Begin Date (mm/dd/yyyy)	End Date (mm/dd/yyyy)	Obligation Amount (STP/CMAQ/TEA only)	Has Request for Authorization been submitted to Caltrans? (if obligation for this phase) (Yes/No)
Preliminary Engineering:	04/01/2005	06/20/2008	$ 60,000	Obligated 05/25/05
Type of Environmental Document:	NEPA - Categorical Exemption			Approval date: 1/21/2010
Final Design:	04/01/2010	12/01/2010		100% complete
ROW:				ROW Cert. Approved on 6/1/2010
Construction:	12/01/2011	12/01/2013		Yes

Comments:

Request for Construction Authorization was submitted to Caltrans on April 26, 2010. Construction approval is on-hold due to CMAQ eligibility question from HQ. City met with DLAE and Caltrans staff several times including site meeting on 7/27/2011 to resolve the issue. Project justification letter prepared by City of Colton Traffic Engineer was sent to Caltrans on 8/17/2011. To date, City have not receive any response yet from Caltrans.