TOWN OF YUCCA VALLEY
SR62 TRAFFIC CONTROL SYNCHRONIZATION

Logged 10/3/12 BT

PROJECT STATUS QUARTERLY REPORT FORM FOR STP, CMAQ, and TEA FUNDING

(Due to SANBAG by the 15th of January, April, July, and October until project completion)

General Project Information:

Date: 10/03/2012

Reporting Agency Name: Town of Yucca Valley

Contract Number: 20084103 CMLN-5466(019)

Project Description: Signal Synchronization of 4 Traffic Signals on SR62 from Camino Del Cielo to Acoma Trail

Project Status: (Complete entire section with expected or actual)

	Begin Date (mm/dd/yyyy)	End Date (mm/dd/yyyy)	Obligation Amount (STP/CMAQ/TEA only)	Has Request for Authorization been submitted to Caltrans? (if obligation for this phase) (Yes/No)
Preliminary Engineering:	02/21/2012		$50,000	Yes
Type of Environmental Document:	Categorical Exemption NEPA & CEQA			N/A
Final Design:	*April 2012	*December 2012	$0.00	N/A
ROW:	N/A			
Construction:	*January 2013	*March 2013	$176,000	N

Comments: Actual Construction date will depend on Caltrans plancheck & final permit approval