PROJECT STATUS QUARTERLY REPORT FORM FOR STP, CMAQ, and TEA FUNDING

Logged 7/11/13
YBT

(Due to SANBAG by the 15th of January, April, July, and October until project completion)

General Project Information:

Date: 07/11/2013

Reporting Agency Name: City of Hesperia

Contract Number: 20084104

Project Description: Expand existing Park and Ride facility at Joshua Street and Highway 395

Project Status: (Complete entire section with expected or actual)

	Begin Date (mm/dd/yyyy)	End Date (mm/dd/yyyy)	Obligation Amount (STP/CMAQ/TEA only)	Has Request for Authorization been submitted to Caltrans? (if obligation for this phase) (Yes/No)
Preliminary Engineering:	01/01/2012	10/01/2012		N/A
Type of Environmental Document:	Preliminary Environmental Study (PES)			
Final Design:	02/01/2012	08/22/2013	$ -	N/A
ROW:				N/A
Construction:	11/01/2013	02/01/2014	$ 508,000	No

Comments:

Preliminary Environmental Study (PES) to be submitted to CALTRANS in October, 2012. All Preliminary Engineering and Final Design w will be backed by local matching funds. All work (entire project) falls within existing CALTRANS Right of Way.