Logged 7/25/13
BT

PROJECT STATUS QUARTERLY REPORT FORM FOR STP, CMAQ, and TEA FUNDING

(Due to SANBAG by the 15th of January, April, July, and October until project completion)

General Project Information:

Date: 07/24/2013

Reporting Agency Name: City of Victorville

Contract Number: 201110

Project Description: Installation of Various signals along La Mesa Road

Project Status: (Complete entire section with expected or actual)

	Begin Date (mm/dd/yyyy)	End Date (mm/dd/yyyy)	Obligation Amount (STP/CMAQ/TEA only)	Has Request for Authorization been submitted to Caltrans? (if obligation for this phase) (Yes/No)
Preliminary Engineering:	n/a	n/a	n/a	n/a
Type of Environmental Document:	CE			n/a
Final Design:	n/a			n/a
ROW:	n/a			n/a
Construction:	05/01/2013	12/31/2013	$ 1,062,000	YES

Comments: E76 was issued on 4/22/2013. Project was advertised for construction on 7/16/2013. Bids are due on 8/20/2013.