Logged 7/19/13
BT

PROJECT STATUS QUARTERLY REPORT FORM FOR STP, CMAQ, and TEA FUNDING

(Due to SANBAG by the 15th of January, April, July, and October until project completion)

General Project Information:

Date: 03-Jul-13

Reporting Agency Name: City of Needles

Contract Number: 20112007

Project Description: I-40/Needles Connector Project

Project Status: (Complete entire section with expected or actual)

	Begin Date (mm/dd/yyyy)	End Date (mm/dd/yyyy)	Obligation Amount (STP/CMAQ/TEA only)	Has Request for Authorization been submitted to Caltrans? (if obligation for this phase) (Yes/No)
Preliminary Engineering:	2008	Nov. 2012	$1,300,000	yes / authorized in 2005
Type of Environmental Document:	NEPA CE / CEQA CE			
Final Design:	Nov. 2012	Mar. 2013	$833,000	yes / authorized in 2005
ROW:	Aug. 2013	Apr. 2014	$600,000	yes / sent to HQ 05/31/2013
Construction:	Jan. 2015	Jul. 2015	$2,788,000	no

Comments: ROW and Construction dates pushed back due to delays in obtaining Caltrans authorization to begin work on the ROW phase.